

# CAPITAL PROJECT REFERENDUM 2016 AND 2020 SCOPE CHECKLIST

As of 11-1-2024 (projected cost at completion)



## GREENBRIAR ELEMENTARY SCHOOL

Construction Completion: Fall 2023 (renovation/addition)

Project Referendum Budget (inclusive of construction and soft costs): 2016 - \$7,924,000 + 2020 - \$8,305,000 = Total \$16,229,000

Project Cost (projected at completion): \$16,154,781

Capacity: 650 - 725 (5 sections per grade level)

Square Footage: 80,573

Additional Project Funding Sources: Rebates, District Operations Fund, Misc. Bonds

KEY	
<input type="checkbox"/>	Planned
<input checked="" type="checkbox"/>	Completed

CAPACITY AND EDUCATIONAL EFFECTIVENESS		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Renovations to add small group spaces	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Renovations to improve Art room	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Renovations to create multi purpose lab	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Renovations to provide appropriate special education classrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Remove operable partitions between classrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Building addition for additional classroom space	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Improvements to the media center	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Distributed staff workrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
SAFETY, SECURITY, AND CODE COMPLIANCE		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Improvements to site circulation for safety	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Additions and renovations to move office and create a secure entrance	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Upgrade fire alarm system	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Add security cameras	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Playground handicapped accessibility improvements	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Kitchen serving line improvements	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Classroom safety door hardware upgrade	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Upgrade parking lot lighting	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Item added during design
2020	Intercom system improvements	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Item added during design
2020	Remaining playground surfacing upgrades	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Item added during design
2020	Added additional exterior lighting for safety	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Due to change of school hours being earlier
HEALTHY LEARNING ENVIRONMENT		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Replace HVAC systems	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Replace flooring in instructional spaces	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Replace wall coverings and floor finishes	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Replace roofing system	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Additional clinic improvements and amenities	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Upgrade interior and exterior lighting	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Major renovations to student and staff restrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Athletic flooring upgrade in Gym	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Kitchen upgrades	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016/2020	Furniture replacement throughout the building	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TECHNOLOGY		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Technology improvements for infrastructure, equipment and classroom technology	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Additional equipment (network and security infrastructure)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	