

CAPITAL PROJECT REFERENDUM 2016 AND 2020 SCOPE CHECKLIST

As of 11-1-2024 (projected cost at completion)



CROOKED CREEK ELEMENTARY SCHOOL

Construction Completion: Fall 2022 (renovation)

Total Project Referendum Budget (inclusive of construction and soft costs): 2016 - \$11,992,000 + 2020 - \$5,850,000 = Total \$17,842,000

Project Cost (projected at completion): \$17,693,510

Capacity: Enrollment 500-550 (4 sections per grade level)

Square Footage: 80,002

Supplemental Funding Sources: Rebates, Child Nutrition, District Operations Fund, ESSER, Misc. Bonds

KEY	
<input type="checkbox"/>	Planned
<input checked="" type="checkbox"/>	Completed

CAPACITY AND EDUCATIONAL EFFECTIVENESS		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Renovations to eliminate open concept classrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Renovations to add small group spaces	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Renovations to improve Art room	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Renovations to provide appropriate special education classrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Renovate current main office area into instructional space	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Remove operable partitions between classrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Additional instructional casework replacement	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
SAFETY, SECURITY, AND CODE COMPLIANCE		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Improvements to site circulation for safety	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Additions and renovations to create a secure entrance	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Upgrade fire alarm system	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Add security cameras	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Intercom system improvements	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Playground handicapped accessibility improvements	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Remaining playground surfacing upgrades	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Upgrade parking lot lighting	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Remove old equipment on upper playground and maintained green space	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Added playground mulch and removed gravel on southside of lower playground	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Elevator Upgrades	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Replaced control board and hoist mechanism
2020	Added additional exterior lighting for safety	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Due to change of school hours being earlier
HEALTHY LEARNING ENVIRONMENT		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Replace mechanical VAV boxes and air handlers	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Major renovations to student restrooms	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Replace wall coverings and floor finishes	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	Replace gymnasium and cafeteria lighting	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016	New interior lighting upgrades throughout the building	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Replace roofing system	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Exterior building facade replacement	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Refurbished vs. brand new replacement
2020	Building automation system (HVAC & Lighting)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Controls replaced
2020	Kitchen upgrades	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Masonry dumpster enclosure	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2016/2020	Furniture replacement throughout the building	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TECHNOLOGY		Project Definition	Final Design	Construction Documents	Substantial Completion	NOTES
2016	Technology improvements for infrastructure, equipment and classroom technology	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Additional equipment (network and security infrastructure)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2020	Added new stage/cafeateria sound system	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	